COMPLETION REPORT

1	Name of the work	*Construction of Compound wall Staircase & Other Work To Ward Office in Ward No. 13 SSD*
2	Sanctioned Estimate No. & Date	JC|DZ|AA|322|2012-13 dt 05/09/2012 EE|DD|TS|134|2012-13 dt 25/09/2012
3	Head of Account which is chargeable	P2434
4	Instrument Order NO. & Date	EE|DD|WD|303|2012-13 dt 17/01/2013
5	Name Of Contractor	B.Umesh, No.127, Havani Shree, 3rd Cross, Ramaiah Layout, Nagasandra Post, Bangalore-560 073
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	251 days.
7	Measurement recorded in	M.B No. 838|13-14 LS-13
8	Check Measurement of the Asst	MB NO 838|13-14
9	Name of the office/official in charge of the work	Shettyhalli Subdn Dasarahalli dn
10	a) Asst. Eng/junior Eng	Nagabhushan
	b) Asst. Exe Engineer	Ramachandramurthy.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
Rs 20.00 Lakhs	Rs.20,97,943=00	Rs. 98,045/-	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

31/12

EXECUTIVE ENGINEER

ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ,
ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Executive Engineer
Shettyhalli Sub-Division
Dasarahalli Zone, Bangalore-57.